

CARGO PIPING TEST RECORD

M/V or BARGE _____ DATE _____

1. Cargo Piping tested at _____ LBS. P.S.I.
A. MAWP _____ LBS. P.S.I.
2. All Cargo Pump Relief Valve Tested at _____ LBS. P.S.I.
3. Test each pressure gauge annually. It must be accurate within 10 percent.
4. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device.
5. A record of these tests must be maintained, as per 33 CFR 155.820. This form, when completed properly, will satisfy this requirement and could be attached to the vessel's Certificate of Inspection

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170 and 46 CFR 35.35-70.

Tankerman _____ License Num. _____